	Startup Record Sheet - Com	mercial W/\	NH-Series	5				
Installation Site	Startup Date	Installer						
City		Company						
Province	Check boxes unless							
	asked to record data	1.						
Country	Circle data units.	Serial #						
Client Name	Site Owner Phone #	:						
	PRE-START INSI	PECTION						
Indoor Loop (Hydronic)	All shut-off valve are open (full flow available)							
	Loop is full and purged of air							
	Antifreeze type							
	Antifreeze concentration			% Volume %		% Weight		
	Loop static pressure	psig	kPa			1		
Ground Loop	All shut-off valve are open (full flow available)							
System	Loop is full and purged of air							
	Loop static pressure			kPa				
Ground Water System	Water valve installed in return line		psig					
	Flow control installed in return line							
Electrical	High voltage connections are correct and securely fa	stened						
	Circuit breaker (or fuse) size and wire gauge for Heat Pump				Ga.			
	Circulator pump voltages (Outdoor 1, Outdoor 2, Indoor 1)				V		V	
	Low voltage connections are correct and securely fa							
	STARTUP D							
Preparation	Voltage across L1 and L2, L1 and L3, L2 and L3	AIA						VAC
Heating Mode	Stage 1 Suction Pressure / Discharge Pressure					psig	kPa	
(10 minutes)	Stage 2 Suction Pressure / Discharge Pressure					psig	kPa	
	Indoor In (Hot In), Indoor Out (Hot Out), and Delta T		In		Out	1 3	°F	°C
	Outdoor In (Supply In), Outdoor Out (Supply Out), as		In		Out		°F	°C
	Outdoor Flow	igpm	g	gpm	L/s			
	Compressor L1 (black wire) current	A						
	Heating setpoint and discharge pressure at cycle end		°F	°C		psig	kPa	1
Cooling Mode	Stage 1 Suction Pressure / Discharge Pressure					psig	kPa	
(HAC only) (10 minutes)	Stage 2 Suction Pressure / Discharge Pressure					psig	kPa	
	Indoor In (Hot In), Indoor Out (Hot Out), and Delta T		In		Out		°F	°C
	Outdoor In (Supply In), Outdoor Out (Supply Out), a	nd Delta T	In		Out		°F	°C
	Cooling setpoint and suction pressure at cycle end		°F	°C		psig	kPa	
Final Control Set-	Heating S1 Setpoint, S1 Delta			°F	°C			
tings	Heating S2 Setpoint, S2 Delta			°F	°C	L		
	Heating S3 Setpoint, S3 Delta, S3 Time Delay			°F	°C		min	
	Cooling S1 Setpoint, S1 Delta			°F	°C			
	Cooling S2 Setpoint, S2 Delta			°F	°C			

Date:	Startup Personnel Signature:	Witness/Site Signature:
A to	tal of three copies are required, one for th	ne site, one for the installer/startup and one to be sent to Maritime Geothermal Ltd.