	Startu	p Record Sheet	- WC-Seri	es					
Installation Site		Startup Date	Installer						
City			Company						
Province		Check boxes unless	Model						
Country		asked to record data. Circle data units.	Serial #						
Homeowner Name	ı	Homeowner Phone #		<u> </u>					
	PF	RE-START INSP	L ECTION						
Indoor Loop (Hydronic)	All shut-off valve are open (full flow available)								
	Loop is full and purged of air								
	Antifreeze type								
	Antifreeze concentration			% Vo	% Volume		eight	1	
	Loop static pressure	_oop static pressure		PSI	kPa				
Ground Loop System	All shut-off valve are open (full	flow available)							
	Loop is full and purged of air								
	Loop static pressure			PSI	kPa	1			
Ground Water System	Water valve installed in return line								
	Flow control installed in return line								
Electrical	High voltage connections are correct and securely fastened						_		
	Circuit breaker (or fuse) size and wire gauge for Heat Pump			Α		Ga.			
	irculator pump voltages (Outdoor 1, Outdoor 2, Indoor 1)			V		V		٧	
	Low voltage connections are correct and securely fastened								_
		STARTUP DA	TA						
Preparation	Voltage across L1 and L2, L1 a	nd L3, L2 and L3							VAC
Heating Mode (10 minutes)	Stage 1 Suction Pressure / Discharge Pressure						psig	kPa	
	Stage 2 Suction Pressure / Discharge Pressure						psig	kPa	
	Indoor In (Hot In), Indoor Out (Hot Out), and Delta T		In		Out		°F	°C	
	Outdoor In (Supply In), Outdoor Out (Supply Out), and Delta T		In		Out		°F	°C	
	Outdoor Flow		igpm	US	gpm	L/s	]		
	Compressor L1 (black wire) current			А					
	Heating setpoint and discharge	arge pressure at cycle end		°F	°C		psig	kPa	
Final Aquastat	Heating S1 Setpoint, S1 Delta				°F	°C			_
Settings	Heating S2 Setpoint, S2 Delta,	a, S2 Time Delay			°F	°C		min	

Date:	Startup Personnel Signature:	Witness/Site Signature:						
A total of three copies are required, one for the site, one for the installer/startup and one to be sent to Maritime Geothermal Ltd.								