	Startup R	ecord: R-Series	Size 09-24	R410a					
Installation Site		Startup Date	Installer						
City			Company						
Province			Model						
Country			Serial #						
Customer Name		Customer Phone #							
	Check boxes un	less asked to recor	d data. Circle	e data units	S.				
		PRE-START INSPE	CTION						
Ductwork	Ductwork is completed, dampers/ diverters are adjusted								
	Registers are open and clear of objects								
	Air filter and end cap are installed								
	Condensate Drain is connected, properly vented and free of debris								
	Plenum heater is securely fastened (if applicable)								
Ground Loop	All shut-off valve are open (full flow available)								
System	Loop is full and purged of air								
	Antifreeze type								
	Antifreeze concentration			% Vo	% Volume % Weight				
	Loop static pressure			psi	kPa			_	
Ground Water	Water Valve installed in return	line							
System	Flow control installed in return	line							
Electrical	High voltage connections are correct and securely fastened						_		
	Circuit breaker (or fuse) size and wire gauge for Heat Pump			Α		Ga.			
	Circuit breaker (or fuse) size, wire gauge, and Plenum Heater size			А		Ga.		kW	
	Low voltage connections are correct and securely fastened								
		STARTUP DA	ΓΑ						
Preparation	Voltage across L1 and L2, L1	and L3, L2 and L3							VAC
Heating Mode	Suction Pressure / Discharge	Pressure					psi	kPa	
(10 minutes)	Duct Return, Duct Supply, and			In		Out		°F	°C
,	Outdoor In (Supply In), Outdoor Out (Supply Out), and Delta T			In		Out		°F	°C
	Outdoor Flow			Igpm	g	pm	L/s		
	Compressor L1 (black wire) current			A	 	•			
	Thermostat setpoint, suction and discharge pressures at cycle end			°F	°C		1	psi	kPa
O	• •		s at cycle end	'	 				KI a
Cooling Mode	Suction Pressure / Discharge			1	1	04	psig	kPa °F	°C
(10 minutes)	Duct Return, Indoor Out, and Delta T Outdoor In (Supply In), Outdoor Out (Supply Out), and Delta T			ln In	1	Out		°F	°C
					00	Out			
	i nermostat setpoint, suction a	ermostat setpoint, suction and discharge pressures at cycle end			°C			psi	kPa

Date:		Installer Signature:		Customer Signature:						
A total of three copies are required: one for the homeowner, one for the installer and on to be sent to Maritime Geothermal Ltd.										